GOVERNMENT OF INDIA
STATISTICS AND PROGRAMME IMPLEMENTATION
LOK SABHA

UNSTARRED QUESTION NO:1579
ANSWERED ON:02.08.2000
DELAYED PROJECTS
PRABHUNATH SINGH;RAGHUNATH JHA

Will the Minister of STATISTICS AND PROGRAMME IMPLEMENTATION be pleased to state:

to the reply given to Unstarred Question 6826 and SQ 621 dated May 10, 2000 and state:

(a) whether the Government have since constituted an Arbitration Committee to hasten the Settlement of disputes, in the State-run projects;

(b) if so, the details thereof alongwith names of the parties at dispute and projects involved, State-wise;

(c) whether any progress has been made with regard to the projects approved 15 years ago; and

(d) if so, the details thereof?

Answer

MINISTER OF STATE IN THE MINISTRY OF PLANNING, MINISTER OF STATE IN THE MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION, MINISTER OF STATE OF THE DEPARTMENT OF ADMINISTRATIVE REFORMS AND PUBLIC GRIEVANCES IN THE MINISTRY OF PERSONNEL, PUBLIC GRIEVANCES AND PENSIONS AND MINISTER OF STATE OF THE DEPARTMENT OF DISINVESTMENT (SHRI ARUN SHOURIE)

(a) No, Sir. A proposal to constitute a Dispute Resolution Board for all major projects is presently under consideration of the Government.

(b) According to the Construction Industry Development Council, an autonomous body under the Planning Commission, a total amount of about Rs.37,626 crores, over a period of 8-10 years, is under dispute in Government/Public Sector Undertaking projects. Of this, an amount of about Rs.6,160 crores is sub- judice, Rs.31,466 crores under arbitration, and about Rs.6,770 crores with the Departments.

(b) & (d) As on 31st March 2000, 28 projects costing Rs.20 crores and above on the monitor of the Ministry of Statistics & Programme Implementation had been under implementation for more than 15 years. Of these, 4 projects have been completed; one project has been frozen; 2 projects are in advanced stage of implementation; and the balance projects are in various stages of implementation. The details of these projects and their status are given in the Annexure.

Annexure to Lok Sabha Unstarred Que. No 1579 (Due for 02.08.2000) List of Projects approved prior to 01.04.1986 (As on 31/03/2000)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY ORIGINAL (RVSD)	DATE OF GOVT. APPRO- ORGNL (L.REP.)	DATE OF COMMISSIONING ANTI- (REVISED)	TIME OVERRUN (% ON TED)	TOTAL COST APPROVED (REVISED)	COST ANTICIPATED OVER (REVISED)	% OVER RUN ON ORIGINAL	CUMULATIVE EXPENDITURE UPTO 3/2000	PHYSICAL PROGRESS (%) CIPA- REVIS- ED)
SECTOR: ATOMIC ENERGY										
BARC										
1.	WASTE IMMOBILISAT PLANT TROMBAY MAHARASHTRA	-	1985/12 1996/01	N.A. N.A.	N.A. N.A.	37.66 49.95	49.95	33 0	-	90.00
SECTOR: COAL										
BCCL										
2.	POOTKEE BALIHARI UG DHANBAD BIHAR	3.00 1.00 MTY	1983/12 1997/04	1994/03 2000/03	2001/03 6	199.87 199.87	181.94	-9 -9	167.94	-

3. MADHUBAND 2.50 1985/03 1988/12 2000/03 60 71.91 194.18 170 190.77 100.00 COMPLETED
WASHERY 1.13 1993/10 1995/03 50 194.18 0
DHANBAD MTY
BIHAR

CCL

4. J.P.RLY LINE 1982/02 1985/03 2000/12 42 15.93 48.78 206 35.56 -
1991/03 1997/06 23 48.78 0
BOKARO
BIHAR

ECL

5. JHANJRA UG 3.50 1982/12 1994/03 2002/03 48 184.55 403.96 119 363.01 -

2.00 1995/08 1998/03 26 403.96 0
BURDWAN MTY
WEST BENGAL

6. SATGRAM UG 1.20 1979/05 1989/03 2002/03 84 26.37 208.44 690 147.99 -
MTY 1995/12 1995/03 44 148.26 41
BURDWAN
WEST BENGAL

WCL

7 TANDSI UG 0.90 1985/09 1995/03 2002/03 12 51.58 81.36 58 52.68 -
0.60 1998/08 2001/03 6 58
CHHINDWARA MTY
MADHYA PRADESH

SECTOR: POWER
=======
DVC

8. PANCHET HILL MW 1978/01 1983/01 N.A. N.A. 16.03 82.09 412 49.22 - FROZEN
II HEP 40 N.A. 412
DHANBAD
BIHAR

NEEPCO

9. DOYANG HEP MW 1983/02 1992/06 2000/03 32 96.31 758.70 688 654.22 - COMPLETED
75 1985/03 1992/06 18 128.61 129
WOKHA 1989/07 1997/07 331.59
NAGALAND

NHPC
-
10. DULHASTI HEP MW 1982/11 1990/11 2002/03 12 183.45 3559.77 1840 2 2501.20 56.00
390 1989/07 1994/07 5 3559.77 0
DODA 1997/10 2001/03 3559.77
J & K

11. KOEL KARO MW 1981/06 1999/11 N.A. N.A. 444.67 2368.42 433 33.90 -
HEP 710 1991/11 1999/11 N.A. 1292.82 83
RANCHI/SNG
BIHAR

SECTOR: RAILWAYS
=======
B&S

12. NEWBRIDGE ON 1980/03 1989/06 N.A. N.A. 29.97 66.79 123 60.18 -

GODAVARI,SCR 1988/12 1995/12 N.A. 48.06 39
RAJMUNDRI
ANDHRA PRADESH

DOUBL.

13. SHG-LINK CA RKM 1986/03 1993/12 N.A. N.A. 29.81 62.35 109 63.48 -
BIN-MALDA,ER 50 1990/09 1995/12 1999/02 N.A. 36.80 69

BH/WB

GC

14. PARBHANI-PUR KMS 1985/04 1995/03 2000/12 69 181.19 221.97 23 103.30 60.43
NA-MUDKHED- 244 58 23
ADILABD,SC
AP/MH

NL

15. JAMMU TAWI- KMS 1981/03 1994/03 2001/12 12 50.00 407.74 715 300.87 79.00
UDHAMPUR,NR 53.00 1990/03 2000/12 5 112.00 0
407.74
J & K

16. JOGIGHOPA KMS 1984/03 1994/06 2000/03 12 117.30 637.00 443 639.50 92.00 COMPLETED
GUWAHATI,NF 143 1990/03 1999/03 7 238.93 167
ASSAM

17. NANGALDAM- KMS. 1981/03 1995/03 N.A. N.A. 37.68 210.00 457 34.19 25.00
TALWARA,NR 113 1985/05 N.A. 150.00 40
PB/HP

18. TAMLUK DIGHA KMS 1984/03 1997/03 N.A. N.A. 43.72 160.00 266 30.37 29.50
SER 87 N.A. 77.13 107

WEST BENGAL

19. GUNA-ETAWAH, KMS 1985/04 1994/03 2003/12 117 158.77 337.33 112 232.99 65.00
CR 348.25 1990/04 109 248.00 36

M.P./U.P.

20. BAGAHA- KMS 1974/04 1994/03 N.A. N.A. 6.74 184.68 2640 93.56 93.00
CHITAUNI 28 1989/09 1999/12 N.A. 40.90 13
NER 1993/01 164.09
UP/BI

21. NADIAD-MODSA KM 1978/10 1994/12 2000/02 62 9.02 62.74 596 37.77 77.00
&KAPADVANJ 60.50 1996/02 32 37.90 54
WR 40.81
GUJARAT

22. EKLAKHI- KM 1986/01 N.A. N.A. N.A. 36.80 105.91 188 18.92 12.00
BALURUGHAT 87.11 1994/04 N.A. 105.91 0
NFR
WEST BENGAL

23. HOWRAH-AMTA- KMS 1974/04 N.A. 1999/12 N.A. 10.72 135.00 1159 29.16 45.00
CHAMPADANGA, 73.5 1999/12 N.A. 1159
SER
WEST BENGAL

FOIS
-
24. FREIGHTOPERA 1984/03 1995/03 2000/04 61 520.00 1098.00 111 208.91 -
TION.INF.SYS 1989/11 46 1098.00 0

CRIS
ALL INDIA

WS&PU

25. RCF KAPURTH- COACH 1985/08 1992/03 2003/03 132 180.00 359.19 100 367.14 -
ALA,PH-II,NR 1000 1989/02 167 314.57 14
KAPURTHALA
PUNJAB

S&T

26. WIRELESS CTL GHZ 1986/03 1992/03 2000/03 96 24.08 24.98 4 25.02 100.00 COMPLETED
COMNN.SEALDH 18 133 4
ER
WEST BENGAL

SECTOR: SURFACE TRANSPORT
======
RD&BR

27. AHMBD-VADOD. KMS 1986/01 1991/12 2001/12 120 128.40 445.58 247 198.36 50.91
EXP.WAY,GPWD 92.85 1986/12 1991/12 169 137.20 225

GUJARAT

SECTOR: OTHERS
======
CPWD
-
28. GENERAL POOL NO. 1985/09 1989/09 N.A. N.A. 29.50 62.75 113 1.95 -
RESIDENCE QR 1016 1995/05 N.A. 62.75 0
MUMBAI
MAHARASHTRA

LEGENDS
-
L.REP.: Last Reported
BARC : Bhaba Atomic Research Centre
BCCL : Bharat Coking Coalfields Ltd.
CCL : Central Coalfields Ltd.
ECL : Eastern Coalfields Ltd.
WCL : Western Coalfields Ltd.
DVC : Damodar Valley Corporation.
NEEPCO: North Eastern Electric Power Corporation
NHPC : National Hyro-Electric Power Corporation.
B & S : Bridges & Services
DOVBL : Doubbling
GC : Gauge Conversion
FOIS : Freight Operations Information Systems
WS&PU : Work Shop & Production Unit
S & T : Signal & Telecommications